




CENTRAL THRUWAY PHASING

SEGMENT	CONSTRUCTION COST	STATUS
1. PHASE 1 - C & G EMBANKMENT (FRENCHTOWN RD TO FLORIDA DRAIN)	< \$1 M	COMPLETE
2. PHASE 1 - PAVING (FLORIDA BLVD TO SULLIVAN DRAIN BRIDGE)	\$3.7 M	COMPLETE
3. PHASE 1 - SULLIVAN AND RAILROAD OVERPASS BRIDGES	\$9.5 M	COMPLETE
4. PHASE 1 - COMITE RIVER AND BEAVER BAYOU 1 BRIDGES	\$23.8 M	COMPLETE
5. PHASE 2 - C & G, EMBANKMENT, BEAVER BAYOU BRIDGES 2 AND 3	\$7.8 M	SUBSTANTIALLY COMPLETE
6. PHASE 3 - PAVING (SULLIVAN DRAIN BRIDGE TO FRENCHTOWN RD)	\$4.6 M	PENDING NTP ESTIMATED COMPLETION: 6/12
7. PHASE 3 - PAVING (FRENCHTOWN RD TO LA HWY 37)	\$3.2 M	PENDING NTP ESTIMATED COMPLETION: 3/12
8. GREENWELL SPRINGS INTERSECTION IMPROVEMENTS	\$8.2 M (EST.)	LETTING 10/23/2011 ESTIMATED COMPLETION: 12/12

ESTIMATED OVERALL PROJECT COMPLETION: DECEMBER 2012
 TOTAL CONSTRUCTION COST: \$61.5 M



September 19, 2011